



D. Skylar Rosenbloom
Assistant General Counsel
Entergy Services, LLC
504-576-2603 | drosenb@entergy.com
639 Loyola Avenue, New Orleans, LA 70113

August 14, 2026

cc: MV/LE

LA PUBLIC SERVICE COMM
AUG 17 2026 PM 01:25

Via UPS Overnight Delivery

Ms. Krys (Kris) Abel
Business Technology Supervisor
Louisiana Public Service Commission
Galvez Building, 12th Floor
602 North Fifth Street
Baton Rouge, Louisiana 70802

Re: Application of Entergy Louisiana, LLC for Approval of Generation and Transmission Resources Proposed in Connection with Service to a Single Customer in North Louisiana (LPSC Docket No. U-37425)

Dear Ms. Abel:

Enclosed for your further handling, please find the original and three (3) copies of the Public Redacted Version of Entergy Louisiana, LLC's Laidley Generation and Transmission Project Confidential Quarterly Monitoring Report for 2026, pursuant to Order No. U-37425. Please retain the original and two copies for your files and return a date-stamped copy to me via the enclosed self-addressed, stamped envelope.

Please note that the filing contains information that is designated Highly Sensitive Protected Material ("HSPM"), which is being provided to you under seal pursuant to the provisions of the LPSC General Order dated August 31, 1992, and Rule 12.1 of the Commission's Rules of Practices and Procedures. The confidential materials included in the filing consist of competitively sensitive information and customer-specific confidential information. For this reason, this material is confidential and commercially sensitive. The disclosure of the information contained herein would subject not only the Company, but also its customers, to a substantial risk of harm. Accordingly, it is critical that this information remain confidential.

Please retain the appropriately marked Confidential Version for your files and return a date-stamped copy to me via the self-addressed, stamped envelope.

If you have any questions, please do not hesitate to call me. Thank you for your courtesy and assistance with this matter.

Respectfully submitted,

D. Skylar Rosenbloom

DSR/rih
Enclosures
cc: Official Service List (via electronic mail)

UPS

BEFORE THE
LOUISIANA PUBLIC SERVICE COMMISSION

APPLICATION FOR APPROVAL OF)
GENERATION AND TRANSMISSION)
RESOURCES IN CONNECTION WITH)
SERVICE TO A SINGLE CUSTOMER)
FOR A PROJECT IN NORTH)
LOUISIANA)

DOCKET NO. U-37425

Entergy Louisiana, LLC
Laidley Generation and Transmission Project
Confidential Quarterly Monitoring Report for 2026
Pursuant to Order No. U-37425
August 15, 2026

PUBLIC REDACTED VERSION





This monitoring report is being submitted by Entergy Louisiana, LLC (“ELL” or the “Company”) pursuant to Exhibit A – Final Stipulated Settlement Term Sheet Sections I.A.10 and I.B.7 of the *Application for Approval of Generation and Transmission Resources in Connection with Service to a Single Customer in North Louisiana* Docket No. U-37425, which was issued on August 29, 2025 approving the commencement of construction of the Laidley Project. The components of the Laidley Project, which are discussed in detail throughout this report, include the construction of the Planned Generators¹, the construction of the Mount-Olive-to-Sarepta Transmission Facilities², and the substation equipment upgrades at the Sterlington substation³. Following the issuance of the Order, the Sterlington substation upgrades were removed from the scope of work because upon detailed site inspection, it was determined that the existing facilities were adequate. The status report will include a summary of the status of the projects’ schedules, project budgets, business issues, transmission, safety, environmental compliance, and additional matters in accordance with the specifications outlined in Attachment I of the LPSC Docket No. U-37425. This monitoring report reflects data and information as of June 30, 2026.

I. SUMMARY OF PLANNED GENERATOR CONSTRUCTION SCHEDULE STATUS

A. Summary of Status of ELL Generation Projects Schedule

Franklin Farms: The Franklin Farms 1 & 2 Power Station is 15.7% complete through June 30, 2026 and is ahead of the baseline schedule.

Below is a summary of the Franklin Farms project progress as of June 30, 2026.

Component	Overall	Engineering	Procurement	Construction
Status	On Target	On Target	On Target	On Target
Target %	13.3	66.4	72.5	9.4
Actual %	15.7	69.9	74.6	10.7

¹ The phrase “Planned Generators” is defined as the three Combined Cycle Combustion Turbine (“CCCT”) generators being built in connection with the referenced North Louisiana Customer Projects.

² The phrase “Mount Olive-to-Sarepta Transmission Facilities” is defined to mean the 500 kV line from the Mount Olive Substation to the Sarepta Substation and the new autotransformer to be constructed at the Mount Olive Substation.

³ The Mount Olive-to-Sarepta Transmission Facilities and the substation equipment upgrades at the Sterlington substation shall collectively be referred to as the “Transmission System Improvement Projects.”



Franklin Farms 1 & 2 CCCTs			
	<u>As-Filed Date</u>	<u>Completed</u>	<u>Projected</u>
LNTP			
Expected Receipt of Air Permit			
FNTP			
Delivery of HRSG			
Delivery of Combustion Turbines			
Delivery of Steam Turbines			
Substantial Completion			
Commercial Operations	Dec 2028		Dec 2028

As of June 30, 2026, the Franklin Farms Heat Recovery Steam Generators (“HRSGs”) have arrived in Louisiana at the Port of New Orleans and are being transported to Lake Providence. [REDACTED]

[REDACTED] There is no impact to the project schedule due to the changed delivery date from the as-filed schedule.

Waterford 5: The Waterford 5 Power Station project schedule has not been baselined as of June 30, 2026 and therefore detailed progress information is not available at this time. Since the EPC contract was awarded in December 2025, the EPC contractor has been performing site development activities including a site surcharge program. Surcharge sand installation has been completed, and the surcharge settlement process has begun, with anticipated completion in February 2027

Waterford 5 CCCT			
	<u>As-Filed Date</u>	<u>Completed</u>	<u>Projected</u>
LNTP			
FNTP			
Start of Major Equipment Delivery			
Substantial Completion			
Commercial Operations	Dec 2029		Dec 2029



B. Summary of Status of ELL Transmission Projects Schedule

The ELL Transmission Project schedule has been baselined and detailed progress information will be available in the next report as activities ramp up. As of June 30, 2026, 4 percent (12 tracts out of 320 required) of the required Right-of-way (“ROW”) has been acquired for the project.

Transmission System Improvements			
	<u>As-Filed Date</u>	<u>Completed</u>	<u>Projected</u>
Transmission Line Route Study Complete	July 2026	July 2025	
Transmission Line Right of Way Acquisition Complete	July 2027		Jul 2027
Substation Construction Complete	July 2028		Jun 2028
Transmission Line Construction Complete	Sep 2029		Dec 2028
Project In-Service	Apr 2029		Dec 2028

II. ELL Generation and Transmission Projects Budget Status

(dollars in millions)	Original Estimate (as-filed)	Class 3 Estimate (1)	Spending Inception thru June 30, 2026 (2)	Estimated Future Spending (3)	Revised Forecast (2+3) = (4)	Variance (Negative) / Positive (4-1)
Franklin Farms 1&2 CCCTs (CCCT generators 1 & 2)	2,387	2,244	989.5	1,254.5	2,244	0
Waterford 5 CCCT (CCCT generator 3)	1,079	1,755	149.4	1,605.6	1,755	0
Sarepta-to-Mount-Olive Transmission Facilities	439.9	363.5	19.2	344.3	363.5	0
Sterlington Substation Improvements	0.8	0	0	0	0	0
Total Laidley Project Cost	3,956.0	4,362.5	1,158.1	3,204.4	4,362.5	0



As of June 30, 2026 (dollars in millions)	Franklin Farms 1 & 2	Waterford 5	Sarepta-to- Mount-Olive Transmission Facilities	Sterlington Substation Improvements
EPC Payments			0.0	0
Other vendors/expenses			16.9	0
Entergy labor			0.5	0
Indirect costs			1.0	0
AFUDC			0.8	0
Project Contingency			0.0	0
Tax changes			0.0	0
Trans. Interconnection to Switchyard			-	-
Other costs			0.00	0

Notes:

- 1) *Franklin Farms 1 & 2 CCCTs*: None
- 2) *Waterford 5 CCCT*: None
- 3) *Sarepta-to-Mount-Olive Transmission Facilities*: None
- 4) *Sterlington Substation Improvements*: As noted earlier, this component of the project was removed from the scope following the issuance of the Order.

III. Summary Of Business, Transmission, Safety, Environmental Compliance, And Additional Matters

A. Business Issues

None.

B. Transmission

As of June 30, 2026, construction has not started on the Transmission Facilities. Costs, completion timelines, and permits remain on track. Environmental investigations are underway, including natural resource surveys and cultural resource surveys. Geotechnical field investigations were mobilized in March. ROW due diligence is underway, including title research, securing access agreements, and boundary surveying. There are no issues affecting the timely completion and costs of the Transmission System Improvement Projects.

C. Safety

The table below shows the monthly and cumulative recordable incident rate (IR) and lost workday injury and illness rate (LWDII) for the generation and transmission projects. These rates are inclusive of the entire construction period for



the Company, the EPC contractors, and other project contractors and subcontractors.

	Franklin Farms 1&2 CCCTs		Waterford 5 CCCT		Transmission System Improvements	
Month-Year	IR	LWDII	IR	LWDII	IR	LWDII
April 2026	0	0	0	0	0	0
May 2026	0	0	0	0	0	0
June 2026	0	0	0	0	0	0
Project To-Date	0	0	0	0	0	0

D. Environmental Compliance

i. Generation

Franklin Farms Permits

No permitting or compliance issues are currently expected to affect ELL's ability to construct and operate the Planned Generators.

Waterford 5 Permits

On June 27, 2026, LDEQ agency review began for the Waterford 5 air permit. ELL currently expects to receive the final air permit in approximately September 2026.

No other permitting or compliance issues are currently expected to affect ELL's ability to construct and operate the Planned Generators.

ii. Transmission

ELL will need a US Army Corps of Engineers permit under Section 404 of the Clean Water Act for this project. ELL filed the permit application in July 2026 and expects to receive the permit in June 2027.

E. Additional Matters

i. Forecasted cost of natural gas

There have been no changes to the forecasted cost of natural gas since the previous report. Since October 2024, when ELL sought certification of the



3 CCCTs, Entergy System Planning & Operations has raised its long-term outlook for natural gas prices, both at the Henry Hub and delivered to the Franklin Farms and Waterford 5 sites. Based on the Reference Case Natural Gas Forecast summarized in the table below, the forecasted average natural gas price for 2028-2045 the time that the 3 CCCTs are expected to be in commercial service, has risen by an average of 6.28% as measured by Henry Hub prices and 9.46% for Waterford 5 and 2.88% for Franklin Farms as measured by delivered-to-plant prices. The Reference Case shows that the average Henry Hub price has risen \$0.37 per MMBtu and the average delivered price has risen \$0.58 for Waterford 5 and \$0.18 for Franklin Farms per MMBtu.

Table: Reference Case Natural Gas Forecast (Nominal \$/MMBtu)

	Henry Hub				Delivered to Franklin Farms & Waterford 5							
	Forecast as of Certification Filing (Oct 2024)	Current Forecast (Jun 2026)	Current Forecast Higher / (Lower)	% increase from Forecast as of Filing (Oct 2024)	Waterford 5 Forecast in Certification Filing (Oct 2024)	Waterford 5 Current Forecast (Jun 2026)	Current Forecast Higher / (Lower)	% increase from Forecast as of Filing (Oct 2024)	Franklin Farms Forecast in Certification Filing (Oct 2024)	Franklin Farms Current Forecast (Jun 2026)	Current Forecast Higher / (Lower)	% increase from Forecast as of Filing (Oct 2024)
Average 2028-2045	\$5.89	\$6.26	\$0.37	6.28%	\$6.24	\$6.83	\$0.58	9.46%	\$6.24	\$6.42	\$0.18	2.88%
Levelized Nominal	\$5.59	\$5.88	\$0.29	5.19%	\$5.94	\$6.44	\$0.50	8.42%	\$5.94	\$6.04	\$0.10	1.68%

ii. Material changes in cost to complete ELL Generation and Transmission Projects

None.

iii. Material changes to routing or scope of work

None.

iv. Material changes in the cost of environmental compliance

None.

v. Public interest

Continuing construction of the ELL Generation and Transmission Projects remains in the public interest.

CERTIFICATE OF SERVICE
LPSC Docket No. U-37425

I, the undersigned counsel, hereby certify that a copy of the above and foregoing has been served on the persons listed below by facsimile, by hand delivery, by electronic mail, or by depositing a copy of same with the United States Postal Service, postage prepaid, addressed as follows:

Lauren Evans
Deputy General Counsel
Louisiana Public Service Commission
P.O. Box 91154
Baton Rouge, LA 70821-9154

Donnie Marks
Utilities Division
Louisiana Public Service Commission
P.O. Box 91154
Baton Rouge, LA 70821-9154

Robin Pendergrass
Auditing Division
Louisiana Public Service Commission
P.O. Box 91154
Baton Rouge, LA 70821-9154

Commissioner Eric Skrmetta
Office of the Commissioner
District 1 – Metairie
433 Metairie Road, Suite 406
Metairie, LA 70005

Commissioner Jean-Paul P. Coussan
Office of the Commissioner
District 2 – Baton Rouge
10713 N. Oak Hills Parkway, Suite B
Baton Rouge, LA 70810-2967

Commissioner Davante Lewis
Office of the Commissioner
District 3 – New Orleans
1450 Poydras Street, Suite 1402
New Orleans, LA 70112-1470

Commissioner Mike Francis
Office of the Commissioner
District 4 – Crowley
222 N. Parkerson Avenue
Crowley, LA 70526

Commissioner Foster L. Campbell
Office of the Commissioner
District 5 – Shreveport
One Texas Centre
415 Texas Street, Suite 100
Shreveport, LA 71101-3541

R. Lane Sisung
Julie Viviano
Jake Chapman
Jonathan Bourg
United Professionals Company
3850 North Causeway Blvd., Suite 1930
Metairie, LA 70002

Dana Shelton
Noel Darce
Justin A. Swaim
Stone, Pigman, Walther, Wittmann, LLC
909 Poydras Street, Suite 3150
New Orleans, LA 70112-4042

Lawrence J. Hand, Jr.
Ryan D. Jones
Entergy Louisiana, LLC
4809 Jefferson Highway
Mail Unit L-JEF-357
Jefferson, LA 70121

W. Raley Alford, III
Alison N. Palermo
Stanley Reuter Alford Owen Munson &
Paul, LLC
909 Poydras Street, Suite 2500
New Orleans, LA 70112

Randy Young
Carrie R. Tournillon
Gordon D. Polozola
Kean Miller LLP
400 Convention Street, Suite 700
Post Office Box 3513
Baton Rouge, LA 70802

Jessica Hendricks
Logan Atkinson Burke
Sophie Zaken
Alliance for Affordable Energy
4505 S. Claiborne Avenue
New Orleans, LA 70125

Kyle C. Marionneaux
Marionneaux Kantrow, LLC
10202 Jefferson Highway, Bldg. C
Baton Rouge, LA 70809

Luke F. Piontek
Daniel T. Price
J. Arthur Smith, IV
Roedel, Parsons, Blache, Fontana,
Piontek & Pisano
8440 Jefferson Highway, Suite 301
Baton Rouge, LA 70809

D. Skylar Rosenbloom
Matthew T. Brown
Michael R. Dodson
Entergy Services, LLC
639 Loyola Avenue
Mail Unit L-ENT-26E
New Orleans, LA 70113

Weston Adams
Meta Platforms, Inc.
1320 Main Street, 17th Floor
Columbia, SC 29205

Simon Mahan
Whit Cox
Southern Renewable Energy Association
11610 Pleasant Ridge Road, Suite 103 #176
Little Rock, AR 72223

Paul Arbaje
Union of Concerned Scientists
200 East Randolph Street, Suite 5151
Chicago, IL 60601

John N. Grinton
Ron Repsher
1803 Electric Cooperative, Inc.
4601 Bluebonnet Boulevard
Baton Rouge, LA 70809

Joshua Smith
Tony Mendoza
Ashley Soliman
Sierra Club Environmental Law Program
2101 Webster Street, Suite 1300
Oakland, CA 94612-3011

Andreanecia Morris
Jennifer Baker
Housing LOUISIANA
3636 South Sherwood Forest Blvd., Suite 110
Baton Rouge, LA 70816

Derrick P. Williamson
Spilman, Thomas & Battle, PLLC
1100 Bent Creek Blvd, Suite 101
Mechanicsburg, PA 17050

Susan Stevens Miller
Michael C. Soules
Earthjustice
1001 G Street NW, Suite 1000
Washington, DC 2001

Maribel Ortega Montiel
Earthjustice
707 Wilshire Blvd., Suite 4300
Los Angeles, CA 90017

Theodore G. Edwards, IV
Christopher J. Piasecki
Hoa Nguyen (Paralegal)
Davidson, Meaux, Sonnier, McElligott,
Fontenot, Gideon & Edwards
810 S. Buchanan Street
Lafayette, LA 70502

Nathan G. Huntwork
Daniel T. Pancamo
Collin Buisson
Phelps Dunbar LLP
365 Canal Street, Ste. 2000
New Orleans, LA 70130-6534

Karen O. Moury, Esq.
Deanne M. O'Dell, Esq.
Eckert, Seamans, Cherin, & Mellott, LLC
213 Market Street, 8th Floor
P.O. Box 1248
Harrisburg, PA 17101

Carrie H. Grundmann
Hikmat Al-Chami
Spilman Thomas & Battle, PLLC
110 Oakwood Drive, Suite 500
Winston-Salem, NC 27103

Steve W. Chris
Eric Austin
Walmart Inc.
2608 SE J Street, Mail Stop:5530
Bentonville, AR 72716

Alaina DiLaura
Alliance for Affordable Energy
4505 S. Claiborne Avenue
New Orleans, LA 70125

Allison Brouk
Earthjustice
845 Texas Avenue, Suite 200
Houston, TX 77002

Mark D. Kleehammer
Cleco Power, LLC
2030 Donahue Ferry Road
Pineville, LA 71360

Jennifer J. Vosburg
Jennifer J. Vosburg, LLC
P.O. Box 956
New Roads, LA 70760


Bobby S. Gilliam
Jonathan P. McCartney
Wilkinson Carmody & Gilliam
400 Travis Street, Suite 1700
Shreveport, LA 71101

Kara B. Kantrow
Kyle C. Marionneaux
Marionneaux Kantrow, LLC
10202 Jefferson Highway, Bldg. C
Baton Rouge, LA 70809-3183

Karen Haymon
EP2 Consulting, LLC
P.O. Box 13604
Alexandria, LA 71315-3604

John N. Grinton
1803 Electric Cooperative, Inc.
4601 Bluebonnet Blvd.
Baton Rouge, LA 70809

New Orleans, Louisiana, this 14th day of August, 2026.



D. Skylar Rosenbloom