

cc: TR



CARRIE R. TOURNILLON, PARTNER
PH 504.585.3050 DIRECT FAX 504.620.3385
CARRIE.TOURNILLON@KEANMILLER.COM

July 1, 2021

Via Hand Delivery

Mr. Brandon Frey
Executive Secretary
Louisiana Public Service Commission
Galvez Building, 12th Floor
602 North Fifth Street
Baton Rouge, LA 70802

Ms. Terri Lemoine Bordelon
Records and Recording
Louisiana Public Service Commission
Galvez Building, 12th Floor
602 North Fifth Street
Baton Rouge, LA 70802

Re: Greater Ouachita Water Company
LPSC Docket No. S-35875
KM File No. 11246-64

Dear Secretary Frey:

Pursuant to Paragraph 4 of the Order No. S-35875 of the Louisiana Public Service Commission ("LPSC" or "**Commission**"), on behalf of Greater Ouachita Water Company ("**GOWC**"), I submit the below semi-annual report to provide an update on the status of GOWC's Capital Improvement Plan ("**CIP**") Project 13.


CIP Project 13

System Location	Project Description	Total Budget	Costs Incurred	Cost Remaining	% Complete	Timeline for Completion
Water Production & Treatment for Northeastern Service Area	Water well and carbon filtration installation with distribution mains	\$13 million	\$4,476,773.91	\$8,523,226.09	25% Complete	Aug. 15, 2022

I have provided an original and three copies for filing in the docket. Please return a file stamped copy to our office pursuant to normal procedures.

Should you have any questions, please do not hesitate to contact me.

Very truly yours,


Carrie R. Tournillon

/CRT

Enclosure

cc: Official Service List (by electronic email)

2021 JUL -1 PM 3:39
LA PUBLIC SERVICE
COMMISSION

By Hand